

## DSG Engineering Meeting Minutes

**Date: May 14, 2024**

**Time: 02:00PM – 03:00PM**

*Attendees: Mary Ann Antonioli, Peter Bonneau, Aaron Brown, Pablo Campero, Brian Eng, George Jacobs, Mindy Leffel, Tyler Lemon, and Marc McMullen*

### 1. Hall A – ECAL

*Marc McMullen*

1. Reviewed overheating this past weekend of the test stand's over temperature relay box
  - Positive terminal block contact for AI\_Right heater power supply overheated
  - Investigation into cause of overheating underway – waiting for RadCon to release relay box from Hall
  - Relay box will be replaced with [Power Supply Interface Chassis](#) in production

### 2. Hall A - LAPPD

*Pablo Campero and Marc McMullen*

1. Two LED cables have been fabricated (includes one spare)
2. Calibration of gantry movement will commence when Simona is done taking data