

# DSG Meeting Minutes – Wednesday, September 24, 2014


## Antonioli, Mary Ann:

### Hall B

- Drawing in AutoCAD design and wiring of **SVT HV distribution box** to facilitate debugging.
- Fabricating **SVT HV distribution box #4**.
  - Completed wiring between back panel connectors #3 and #4 and front panel connector columns #3 and #4.

### DSG

- Made Visio layout of the **computer port network** in EEL121 (control room).
  - Layout facilitates computer setup in control room to remotely monitor halls and accelerator, and to set up work areas for test and development of hardware and software.



M. Antonioli  
9/18/14

Layout of Computer port network in EEL 121C (control room)

## Arslan, Sahin:

### Hall B

- Removed **DC R1S4** from assembly fixture in big clean room and moved fixture to equipment storage building (ESB).
  - DC R1S4 is ready for instrumentation.
- Completed testing **DC R3S6** with drift chamber readout board.
  - Unplugged DC R3S6's HV, signal, and LV cables—ready for wrapping.
- Set up **DC R3S4** for testing.
  - Connected DC R3S6's HV, signal, and LV cables.
- Testing **DC R3S4** LV and HV connections.
- Installed HV brackets and gas line and attached Ar/ CO<sub>2</sub> for **DC R1S3**.
- QC-ed **SVT Bus Cables** and **SVT HFCBs**.


Sector/Region	R1	R2	R3
<b>S1</b>	completed	completed	completed
<b>S2</b>	completed	completed	completed
<b>S3</b>	Not Started	completed	completed
<b>S4</b>	completed	completed	Started
<b>S5</b>	completed	completed	completed
<b>S6</b>	completed	completed	completed

CLAS 12 Drift chamber's Status Table

## Bonneau, Peter:

### Hall B

- Developed EPICS diagnostic GUI for the **SVT Environmental Monitoring System**.
  - GUI uses the Extensible Display Manager (EDM)—an interactive GUI builder and execution engine for EPICS; GUI facilitates troubleshooting.



Diagnostic GUI for Environmental Monitoring System

- Discussed with V. Sytnik EPICS “high level” GUIs for the **SVT Slow Controls System**.
- Set up MPOD crate in EEL121C for **SVT Slow Controls System** code development.

- New system, manufactured by Panasonic, is independent of water resistivity. Sensors of this system use capillarity effect of liquid and a light emitter and receiver for leak detection. Four leak sensors and supporting interface electronics were ordered.
- Configuring a Dell Precision 490 for the EPICS-based **SVT Slow Controls System's** workstation for use in the cleanroom.
- Researched new **Leak Detection System** for the SVT.
  - Defective video card was replaced and drivers were installed and tested. Additionally, another hard drive was added for the workstation.

### DSG

- Added talk on **HPS Interlocks System** to DSG website.

## Butler, Dave:

### Hall D

- Participated in the **FDC meeting**.
- Updated automated ramp control program (*again*) to better accommodate users while the **solenoid** current is being ramped up.
  - Update includes a HALT command to stop ramping at any current.
- Interfaced with the Cryo group to implement a solution to further improve the cryo valve control for the **solenoid**.
- Met with Eugene Chudkov, Elton Smith, Hovanes Egyan, Tom Carstens, and Tim Witlach to discuss **on-call personnel** structure and how it pertains to the **Slow Controls System**.
  - It was agreed that Hall D staff would be the first line of defense; Hovanes will be the person responsible for the **Slow Controls System**.

### Hall B

- Met with magnet control group to discuss effort needed for the suggested PAC (cRio) System-based **Magnet Quench Detection**.

## Eng, Brian:

### Hall B

- Verified serial number and base address on the **SVT V450 Slow Controls System** modules; matched given documentation using VxWorks test stand.
  - ACC found bug in their code and has since fixed the bug.
- Gain scanned on **SVT R1 and R2** modules after changes to LabVIEW slow control code.
- Re-set up **SVT Cosmic Stand** in EEL121B after SVT R2 survey—taking cosmic data.
  - Trigger rate is ~0.08 Hz.
- Convened progress meetings to go over ACC's contribution to EPICS program development of **SVT Slow Control System** and FNAL's contribution to **Module Production**.
- Set up microscope and camera to take pictures of **Torus** super conducting cable to see strands/filaments after cutting. (requested by Dave Kashy and Steve Christo.)
  - Needs additional acid bath to see anything.

### DSG

- Meeting with **Medical Imaging Group** about wire bonding laser diode.
  - They are investigating attachment methods from vendor and will have a meeting next week to discuss findings.

## Jacobs, George:

### Hall B

- Met with Paul Hanson, designer, regarding cable trays for **DC R1S1—R1S6**.
- Discussed **Magnet Conductor QA** with Francois-Xavier Girod-Gard, John Hogan, and Bruce Lenzer.
- Sent an HP DC power supply used for **DCLV**, for troubleshooting.
- Performed pre-job walkthrough with Cryo techs Dano Oprisko and Joshua Ingoldsby in Hall B for **DCGAS** line installation.
- Made Hall B list item #880 for running the **DCGAS** piping from penetration to gas panel location.
- Ordered 1" stainless steel ferules for **DCGAS** piping in Hall B.
- Discussed **LTCC internal gas piping** with David Anderson.
- Wrote a **letter of recommendation** for Patricia Tillery.
- Completed **SAF111** ( Hall B training).

### DSG

- Watched **all hands meeting** recorded while on travel.

## Leffel, Mindy:

### Hall B

- Finished modifying the drain wires on all 18 **SVT R3** low voltage cables.
- Started prepping **SVT R3** slow controls cables for drain wire modification—extracted pins from connectors and removed heat shrink.
- Repackaged **Winston Cones** after UV testing (~ 25).


### DSG

- Helped clean out Dave's new work space.

## Mann, Tina:

### Hall B

- Calibration and testing of **LTCC** Winston cones with UV light.
- Retested with UV light 26 **LTCC** Winston cones which were previously tested with visible light (total 30 retested).



LTCC Winston Cones' reflectance measurement setup

## McMullen, Marc:


### Hall B SVT

- Completed QC of 14 **Bus Cables**.
  - Sent **Bus Cables** to FNAL.
  - Completed QC of 4 **populated HFCBs**. Sent to FNAL.
  - Visual QC on three of the 11 HFCBs showed three pad lifts on C101 and C260 (0201).
    - HFCBs 57 and 52 have lifted pads under C101 capacitors. which will be repaired at Jlab with epoxy — connection is good.
    - HFCB 63 has C260 cap lifted with bad connection, which will be sent back to Compunetix for rework.
- Trained Sahin on post-population QC.

## Sitnikov, Anatoly:

### Hall B

- Completed cutting of 123 (98 for system + 25 spare) boron silicone fibers for **CTOF Laser Calibration System** (diameter 1.4 mm, 29 mm long).



Picture of cut fibers.

### DSG

- Took training: GEN034, GEN034U, GEN101, GEN150, SAF100.

## Teachey, Robert Werth:

### Hall B

- Finished testing slot #5 (HFCB Slot) on the JLAB **SVT Reception Test Stand**—slot ready for use.

### Hall D

- Wired 24 V signal from the terminal block of the **Amorphous Radiator PLC** to the accelerator terminal block.

### DSG

- Started installing EPICS-based software on my Linux machine.
  - Base compiled, working on testing installation with an example application.